

Activity ID	Activity Name	Original Duration	Start	Finish	2020												2021												
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct					
	<b>UCB INSPACE</b>	499	19-Feb-20	01-Jul-21																									
	<b>PROJECT MILESTONES</b>	499	19-Feb-20	01-Jul-21																									
	Advertisement for Bid	0	19-Feb-20		Advertisement for Bid																								
	Pre-Proposal Site Visit	0	02-Mar-20		Pre-Proposal Site Visit																								
	Deadline for Questions	0		09-Mar-20	Deadline for Questions																								
	Bid Date	0		07-Apr-20	Bid Date																								
	C.M. Interviews	0	21-Apr-20		C.M. Interviews																								
	Notice to Proceed	0	27-Apr-20		Notice to Proceed																								
	Start Construction - Parking Lot Expansion	0	18-May-20		Start Construction - Parking Lot Expansion																								
	Start Construction - Building	0	01-Jun-20		Start Construction - Building																								
	Electrical Shut Down	0		04-Sep-20	Electrical Shut Down																								
	Structure Completion	0		16-Sep-20	Structure Completion																								
	Substantial Completion - Parking Lot Expansion	0		18-Sep-20	Substantial Completion - Parking Lot Expansion																								
	Elevated Slab Completion	0		27-Sep-20	Elevated Slab Completion																								
	Temporary Enclosure	0		17-Oct-20	Temporary Enclosure																								
	Final Completion - Parking Lot Expansion	0		23-Oct-20	Final Completion - Parking Lot Expansion																								
	Space Conditioning	0		21-Mar-21	Space Conditioning																								
	Substantial Completion - Building	0		01-Jun-21	Substantial Completion - Building																								
	Final Completion - Building	0		01-Jul-21	Final Completion - Building																								
	<b>PRECONSTRUCTION</b>	79	07-May-20	24-Jul-20																									
	Preconstruction Conference	1	07-May-20	07-May-20	Preconstruction Conference																								
	Structural Preconstruction Meeting	1	24-Jul-20	24-Jul-20	Structural Preconstruction Meeting																								
	<b>PERMITTING &amp; APPROVAL</b>	204	27-Apr-20	16-Nov-20																									
	<b>FIRE MARSHAL</b>	14	25-May-20	07-Jun-20																									
	Submission and Approval of Fire Alarm Drawings	14	25-May-20	07-Jun-20	Submission and Approval of Fire Alarm Drawings																								
	Submission and Approval of Fire Sprinkler Drawings	14	25-May-20	07-Jun-20	Submission and Approval of Fire Sprinkler Drawings																								
	<b>PERMITS</b>	28	27-Apr-20	24-May-20																									
	Submission and Approval of the Building Permit - Building	28	27-Apr-20	24-May-20	Submission and Approval of the Building Permit - Building																								
	Demolition Permit	21	27-Apr-20	17-May-20	Demolition Permit																								
	Submission and Approval of the Building Permit - Parking Lot Expansion	28	27-Apr-20	24-May-20	Submission and Approval of the Building Permit - Parking Lot Expansion																								
	Land Disturbance Permit - Parking Lot Expansion	21	27-Apr-20	17-May-20	Land Disturbance Permit - Parking Lot Expansion																								
	Land Disturbance Permit - Building	28	27-Apr-20	24-May-20	Land Disturbance Permit - Building																								
	<b>SUBMITTALS</b>	190	11-May-20	16-Nov-20																									
	Structural Steel - Prepare and Submit Submittals	45	11-May-20	24-Jun-20	Structural Steel - Prepare and Submit Submittals																								













