

Activity ID	Activity Name	Original Duration	Start	Finish	2020												2021							
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
UCB INSPACE		550	19-Feb-20	21-Aug-21																				
PROJECT MILESTONES		550	19-Feb-20	21-Aug-21																				
Advertisement for Bid	0	19-Feb-20			Advertisement for Bid																			
Pre-Proposal Site Visit	0	02-Mar-20			Pre-Proposal Site Visit																			
Deadline for Questions	0		09-Mar-20		Deadline for Questions																			
Bid Date	0		07-Apr-20		Bid Date																			
C.M. Interviews	0	21-Apr-20			C.M. Interviews																			
Notice to Proceed	0	27-Apr-20			Notice to Proceed																			
Start Construction - Parking Lot Expansion	0	18-May-20			Start Construction - Parking Lot Expansion																			
Start Construction - Building	0	01-Jun-20			Start Construction - Building																			
Electrical Shut Down	0		09-Sep-20		Electrical Shut Down																			
Structure Completion	0		16-Sep-20		Structure Completion																			
Substantial Completion - Parking Lot Expansion	0		18-Sep-20		Substantial Completion - Parking Lot Expansion																			
Elevated Slab Completion	0		27-Sep-20		Elevated Slab Completion																			
Final Completion - Parking Lot Expansion	0		23-Oct-20		Final Completion - Parking Lot Expansion																			
Temporary Enclosure	0		30-Nov-20		Temporary Enclosure																			
Space Conditioning	0		03-Apr-21		Space Conditioning																			
Substantial Completion - Building	0		16-Jul-21		Substantial Completion - Building																			
Final Completion - Building	0		21-Aug-21		Final Completion - Building																			
PRECONSTRUCTION		79	07-May-20	24-Jul-20																				
Preconstruction Conference	1	07-May-20	07-May-20		Preconstruction Conference																			
Structural Preconstruction Meeting	1	24-Jul-20	24-Jul-20		Structural Preconstruction Meeting																			
PERMITTING & APPROVAL		204	27-Apr-20	16-Nov-20																				
FIRE MARSHAL		14	25-May-20	07-Jun-20																				
Submission and Approval of Fire Alarm Drawings	14	25-May-20	07-Jun-20		Submission and Approval of Fire Alarm Drawings																			
Submission and Approval of Fire Sprinkler Drawings	14	25-May-20	07-Jun-20		Submission and Approval of Fire Sprinkler Drawings																			
PERMITS		28	27-Apr-20	24-May-20																				
Submission and Approval of the Building Permit - Building	28	27-Apr-20	24-May-20		Submission and Approval of the Building Permit - Building																			
Demolition Permit	21	27-Apr-20	17-May-20		Demolition Permit																			
Submission and Approval of the Building Permit - Parking Lot Expansion	28	27-Apr-20	24-May-20		Submission and Approval of the Building Permit - Parking Lot Expansion																			
Land Disturbance Permit - Parking Lot Expansion	21	27-Apr-20	17-May-20		Land Disturbance Permit - Parking Lot Expansion																			
Land Disturbance Permit - Building	28	27-Apr-20	24-May-20		Land Disturbance Permit - Building																			
SUBMITTALS		190	11-May-20	16-Nov-20																				
Structural Steel - Prepare and Submit Submittals	45	11-May-20	24-Jun-20		Structural Steel - Prepare and Submit Submittals																			

